

**ANNEX-C
PRICE PROPOSAL**

PROPOSED SUPPLY AND INSTALLATION OF PREFABS IN FIA /IMMIGRATION IN DISTRICT CHAMAN

S.No	DESCRIPTION	UOM	QTY	RATE	TOTAL
1	Prefabricated Toilets (One set of 4 Toilets with water tank 600 Gallon and septic tank 6x5x5)(Refer to Drawings)	SETs	5		
	Civil work for toilets: <ul style="list-style-type: none"> • One feet height PCC 1;2;4 flooring 250 sft • Ceramic tiles on Flooring • Septic tank with bricks wall 9" thick size (L-6',W-5' ,D-5') • 6 " main pipe with one manhole 2'x2' with connected 4" pipe • works for sewerage line • Water tank 600 Gallon with base of concrete block center filled with soil H -5 feet 				
	Prefab Toilet				
	<ul style="list-style-type: none"> • 50 mm thick wall and roof will be One Side Slop with 9", Structure Height: 9.' ---Internal Clear Height: 8.5' Door . Size: 2.5'x6'. prefab Door Lock. Ventilator (1.5' x1.5') Aluminum Commode & Washbasin & accessories				

**ANNEX-C
PRICE PROPOSAL**

PROPOSED SUPPLY AND INSTALLATION OF PREFABS IN FIA /IMMIGRATION IN DISTRICT CHAMAN

	<p>English Type ceramic (square 2') in one toilet for disable person Indian type ceramic (2.5' x 1.5') three toilets Wash Basin 2' x 2' ceramic Muslim Shower & single Tap Mirror (22" x 18"), Soap , Towel & tissue holder with good quality steel PPRC double fitting (Hot & Cold Separate) 4" PPRC pipe, P-trab for commode and washbasin for 4 toilets Exhaust Fan 10 " Electric wire and 12 watt light with switch.</p>				
2.	<p>Corrugated Sheet sun shed (80 x 20 And 50 x 30 ') Drawings Excavation for pipe 2' x2', 6 inch G.I pipe 16 Gauge installed in 2x2x2 feet concrete 1:2:4 with Hight of 11 feet 9" provision of soil and watering and compacting Truss of 1.5"x1.5 pipe in Long span & 1.5" L-iron on shortspan fixed with J-bolts/rubber and 18 Gauge corrugated G.I sheet. Painting with red oxide and two coat oil paint (Pipe, frame</p>	SFT	3000		

**ANNEX-C
PRICE PROPOSAL**

PROPOSED SUPPLY AND INSTALLATION OF PREFABS IN FIA /IMMIGRATION IN DISTRICT CHAMAN

	and G.I sheet)				
3.	Furniture's Steel chairs welded with exiting pipe for sitting of IVAS receiving office 4' back ,2x2' sitting 4 standing legs of 2 inch square/circular pipe,sitting and back sheet 5 mm thick. Colored with oil paint.	20	NO		
4.	Installation of Water dispensers 35 Gallon Nasgas -point with all requirements of base with concrete and pipe connections with water outpipe including 150 Gallon tank on block base for two Dispensers	1	No		
TOTAL					

DATE: _____

NAME: _____

COMPANY NAME: _____

SIGNATURE: _____

IN THE CAPACITY OF (TITLE): _____